



New Women and Babies Hospital Project

Osborne Park Hospital site

August 2025

Osborne Park Hospital is undergoing a major transformation as part of the New Women and Babies Hospital Project, with the expansion of maternity, gynaecology and neonatology services, birthing suites and theatres.

What's new in August?

Establishment of temporary car park and construction site compound

- Works continue on new temporary parking south of the hospital, adjacent to Civic Place and car park 8.
 - The majority of earthworks for stage one are now complete, with asphalt due to be poured in early August. Following this, line marking will be completed, and the car park will be opened for use.
 - Works have also commenced for stage two, with service location, surveying and earthworks underway. Asphalt for stage two is expected to be poured in mid-August.
- Following completion of the temporary parking, the construction site compound will be established at the corner of Limosa Close and Osborne Place.
- A temporary access road will be in place via Limosa Close, in addition to the existing access from Osborne Place.
- Service investigation works will continue alongside the access road off Osborne Place.

Details shown on map overleaf.

What to expect

- General construction noise and vibration during some activities.
- Asphalt can emit an odour during the curing process.
- Construction vehicles and equipment including, but not limited to, heavy vehicles, survey equipment, compactor, hand tools (powered and non-powered).
- Mitigation measures will be in place to minimise impacts where feasible
 - noise and vibration monitoring
 - water carts and hoses for dust suppression
 - temporary lighting will be directed away from properties
 - traffic control and signage to safely assist motorists, pedestrians, and cyclists where required.
- Some areas may be fenced off around existing services within lawn and footpath areas. Vacuum excavation and hand digging to identify in-ground services.



Feedback

For more information about the project please visit womenandbabieshospital.wa.gov.au or www.buildingfortomorrow.wa.gov.au/projects/new-women-and-babies-hospital-project.

If you would prefer to receive updates by email, please contact us via womenandbabies@omid.wa.gov.au and we will add you to the distribution list.

Please go to www.oph.health.wa.gov.au/Patients-and-Visitors/expansion if you are planning to visit Osborne Park Hospital and would like to know more about where to park.

Thank you for your cooperation while we complete this essential work.

Work area

- Temporary car parks stage 1: asphalt poured early August
- Temporary car parks stage 2: asphalt poured mid-August
- Area A and B: location where site compound will be established

Car park 8: CP8

