



New Women and Babies Hospital Project

Osborne Park Hospital Precinct

Osborne Park Hospital is undergoing a major expansion as part of the New Women and Babies Hospital Project. This expansion includes maternity, gynaecology and neonatology services, birthing suites and theatres.

What's happening on site – February 2026

The first quarter of 2026 will be a busy time in and around the Osborne Park Hospital expansion site as essential preparation activities are completed and site clearing begins.

Northern car park development

A new car park is being constructed adjacent to Osborne Place near A and K Block to provide parking for patients and visitors. The car park will be built in two stages (see *Figure 1* below).

The current A Block car park will remain open while the Stage 1 works are underway. When Stage 1 is complete, the current A Block car park will close and Stage 2 works will begin.

These works will include excavation, compaction, site clearing, service installation, kerbing, laying asphalt, line marking and signage, light installation and landscaping.



Figure 1: Northern car park development stages

Site clearing and piling preparation

Over the next few weeks, activity will ramp up at the main construction site, located at the corner of Limosa Close and Osborne Place.

Bulk earthworks will commence to clear and level the site in preparation for construction. These works will include removal of some vegetation and demolition of some existing infrastructure, including the A Block hospital waste facility which is being relocated.

Following bulk earthworks, a piling mat will be constructed to prepare for piling works.



Figure 2: earthworks and site clearing at the main construction site

Changes to Limosa Close access road

The hospital ring road access via Limosa Close has closed to the public and is restricted to authorised vehicles only.

The closure has temporarily altered traffic routes to several facilities and services in the area:

- Staff, patients and visitors can now access the hospital ring road via Osborne Place, south-east of Dennis Street, or via Hugo Street and Civic Place.
- Authorised vehicles to E Block and the plant room (ambulances, waste vehicles, medical gas delivery trucks and contractor vehicles) can now access the area via Osborne Place, north-west of Dennis Street.

Signage and traffic management measures are in place to maintain safety for all road users.

The route changes enable the site construction boundary to be expanded and allow service diversion works to commence for temporary stormwater, sewer and power.



Figure 1: changes to hospital ring road access via Limosa Close. A larger map is included at the end of this update.

New footpaths near A Block and E Block

Work will begin early this month to construct new footpaths from A Block to E Block. This will enable the closure of current footpaths and extension of the construction site boundary.

Works will include changes to existing kerbs and courtyards at E Block and construction of new kerb ramps.

Site fencing will be installed around the area before these works begin.



Figure 4: footpath works between A Block and E Block

Other works within the hospital site

There are additional works happening within the hospital site near J Block to construct a new waste facility and ambulance bay.

A section of J Block car park has been temporarily closed while the work site is established.

Work is also taking place in a section of staff car park 1 to establish a construction site compound that will accommodate construction teams for the duration of the project.

Temporary fencing will be installed around the closed section of car park 1.



What to expect from upcoming works

- General construction noise and vibration during some activities, particularly piling and compaction works.
- Increased traffic and heavy vehicle movements in the area during construction.
- Traffic management, including signage and personnel, to safely assist construction teams, pedestrians, motorists and cyclists where required.
- Construction vehicles and equipment including survey equipment, compactor and hand tools (powered and non-powered).

Mitigation measures (including water carts and hoses for dust suppression) will be in place to minimise impacts where possible.

Feedback

For more information about the Osborne Park Hospital expansion and New Women and Babies Hospital Project, please visit womenandbabieshospital.wa.gov.au or buildingfortomorrow.wa.gov.au/projects/new-women-and-babies-hospital-project.

If you would like to receive email updates, please contact womenandbabies@omid.wa.gov.au to be added to the distribution list.

Please go to oph.health.wa.gov.au/Patients-and-Visitors/expansion if you are planning to visit Osborne Park Hospital and would like more information on where to park.

Thank you for your cooperation while we complete this essential work.



Accessing Osborne Park Hospital

