



# New Women and Babies Hospital Project

## Fiona Stanley Hospital precinct

### October 2025

The WA Government is building a world-class Women and Babies Hospital and expanding facilities at Osborne Park Hospital and Perth Children's Hospital. The new hospital will be built on land within the Fiona Stanley Hospital precinct where two new multi-deck car parks will also be delivered as part of this project.

## What's happening in October?

### New Women and Babies Hospital

Temporary fencing will be installed around the site for the new Women and Babies Hospital as the Managing Contractor takes site possession on 30 September. Long-term hoarding, the barrier fence around the site's perimeter, is planned in coming months.

The Managing Contractor will also continue a process called site stripping, which includes the removal of light poles, kerbing and vegetation within garden beds on the site.

Asphalt removal will begin in early October, followed by earthworks to level the site. The construction of two new entrances to the site will be created on Jennalup Street to minimise disruption to hospital traffic.

### New multi-deck car parks

During October, site activities will begin at the corner of Jennalup Street and Winch Way ahead of construction starting on the new multi-deck car park. Access to staff car park 3 will be maintained during October, with a closing date set for 2 November.

Site investigation works are set to continue during October. Work crews will be working around the perimeter of car park 3 and on Jennalup Street and Winch Way, with street parking impacted at times.

Geotechnical investigations will also start in early October in car park 7, near Fiona Wood Road. Works have been programmed during off-peak times to maximise the availability of bays within the car park.

For the duration of construction, site office access and construction workforce parking will be located at 1 Jennalup Street in Murdoch.

## What to expect

- General construction noise and vibration during some activities
- Construction vehicles and equipment including, but not limited to, heavy vehicles, survey equipment, compactor and hand tools (powered and non-powered)
- Traffic management, including signage and personnel, to safely assist our staff, motorists, pedestrians and cyclists where required
- Mitigation measures will be in place to minimise impacts where feasible
- Water carts and hoses for dust suppression.



## Changes to traffic, pedestrian and cyclist routes

Given the proximity of some works to local roads, there may be short-term impacts to traffic in the area. Traffic control and signage will be in place where required to safely assist construction staff, motorists, pedestrians and cyclists. This may include redirecting traffic and stop-slow traffic controls.

## Work areas

The image below shows the upcoming work areas:

- Car park 3 – access to staff car park 3 will be maintained during October, closing on 2 November to enable construction work to start.
- Women and Babies Hospital (WBH) construction site – temporary fencing will be installed around the site.
- Car park 7 – geotechnical investigations will start in early October in car park 7.



## Feedback

For more information about the project please visit [womenandbabieshospital.wa.gov.au](https://womenandbabieshospital.wa.gov.au) or [www.buildingfortomorrow.wa.gov.au/projects/new-women-and-babies-hospital-project](https://www.buildingfortomorrow.wa.gov.au/projects/new-women-and-babies-hospital-project).

If you would prefer to receive email updates, please let us know via [womenandbabies@omid.wa.gov.au](mailto:womenandbabies@omid.wa.gov.au) and we will add you to the distribution list.

Thank you for your cooperation while we complete this essential work.